

NUVO ENERGY AFRICA

GENERATOR INTEGRATION KIT-100

COMMISSIONING SHEET Rev 1.0



1 Site information

| Description | Value |
|---------------------------------|-------|
| 1. Commissioning date | |
| 2. Site name | |
| 3. Site address | |
| 4. NE-GIK-100 serial number | |
| 5. Inverter 1 size (kW) | |
| 6. Inverter 2 size (kW) | |
| 7. Inverter 3 size (kW) | |
| 8. Inverter 4 size (kW) | |
| 9. Inverter 5 size (kW) | |
| 10. Inverter 6 size (kW) | |
| 11. Inverter 7 size (kW) | |
| 12. Inverter 8 size (kW) | |
| 13. Inverter 9 size (kW) | |
| 14. Inverter 10 size (kW) | |
| 15. Total PV installed (kWp) | |
| 16. Generator max capacity (kW) | |
| 17. At Incomer – Min kW | |
| 18. At Incomer – Max kW | |
| 19. At Genset – Min kW | |
| 20. At Genset – Max kW | |

2 Pre-commissioning sheet

| Description | Checked |
|---|---------|
| 1. Shielded RS-485 communication cable has been connected in a daisy chain fashion to all inverters as described in the installation procedure. | |
| 2. Termination resistor is installed at the end of the RS-485 line across the A and B terminals. | |
| 3. Generator detect pins have voltage only when the generator is on. (Measure between terminal 3 and 4 for 220-240VAC when the generator is on and 0VAC when the generator is off). | |
| 4. Voltage connections on terminals 5-8 have the correct phase rotation and voltage measurements and measure the correct voltage while grid is connected, or generator is running. | |
| 5. CT's are connected in the correct phase order, current flow direction as well as S1 and S2 wiring is correct. | |
| 6. All inverters have been installed and commissioned to manufacturer specifications. | |

3 Commissioning sheet

| Description | Checked |
|---|---------|
| 1. NE-GIK-100 enclosure's IP65 rating has not been compromised by the installation. | |
| 2. All wires are installed in accordance wiring standards of the applicable country. | |
| 3. The installation is earthed in accordance with the applicable wiring standards. | |
| 4. Communication cables are of the correct standard and installed correctly, as suggested by this manual. | |
| 5. RS-485 120Ω termination resistor is correctly installed at the end of the RS-485 communication bus. | |
| 6. Energy meter readings confirmed to be accurate by measuring and comparing with the meter values. | |
| 7. Inverter sizes correctly set in the software configuration. | |
| 8. Control setpoints correctly set in the software configuration. | |
| 9. Wattmon has communication to all inverters (Green icon in Wattmon dashboard) | |
| 10. Control operation in grid mode working correctly | |
| 11. Control operation in generator mode working correctly with generator supplying the load. | |
| 12. Internet connection tested. | |